



PE Certification Checklist for: Porous Pavement Detention (PPD)

Grading

- Grading & slope grades completed per approved plans
- Concrete perimeter cell wall installed
- Properly sized perforated underdrain installed per approved plans
- Geotextile filter or impermeable liner installed

Soil Mixes (porous pavement infill and base course)

- Proper storage of soil mix prior to placement to ensure no cross contamination
- Soil mix correct per approved plans
- Load ticket verified

Modular Block

- Modular block installed per manufactures specification
- MBP void material correct per approved plans
- Load ticket verified

Overflow

- Overflow installed per approved plans

WQCV and Elevations

- WQCV per approved plans
- All elevations per approved plans

As built

- As built plans for permanent BMP

Recommended Key Phase for Observation

1. Final grading
2. Underdrain installation
3. Installation of soil mixes
4. Installation of modular block
5. Vegetation established

Notes:

- 1) This checklist is not meant to be all inclusive and is for informational purposes only.
- 2) Initial all items that pertain to the approved plans.
- 3) Mark all items that do not pertain as N/A for not applicable.